

Alpilla 600 MW Combined Cycle Power Plant

Advanced Work Packaging Execution Plan

Document number	ALP-EPC-00000-GE-PLN-0002
Description	CWA, CWP, EWP, PWP, IWP
Revision / status	Rev A - IFR, draft (not issued)
Originator	Istanbul EPC Mühendislik ve Taahhüt A.Ş.
Discipline / type	general / PLN Plan (execution, quality, HSE, commissioning, training)
Review class	approval

Planned issues (workflow timeline): IFR 2027-05-31, IFA 2027-06-28, IFC 2027-07-05

1. Purpose and definitions

Advanced Work Packaging (AWP) aligns engineering and procurement with the construction sequence: construction is planned by area and package first (path of construction), and engineering and procurement deliver what each package needs, when it needs it.

Packag e	Definition on this project	Record
CWA	Construction work area: geographic area of the plot, ordered in the path of construction	cwa
CWP	Construction work package: one per CWA and discipline, a level-3 CPM activity with the same id; scope, quantities and contractor	cwp / activity
EWP	Engineering work package: the IFC documents one CWP needs (one EWP per CWP); documents link to it	ewp
PWP	Procurement work package: a material requisition (MR) with its PO, vendor data, manufacture and delivery; linked to the CWPs that install its materials	mr
IWP	Installation work package: 1-2 weeks of work for one crew, prepared by the construction contractor from the CWP and released only when constraint-free	(construction)

Decision: As DEC-EPCE-0006 with the release rule amended per TQ-037: a CWP is released when the documents of its first IWPs are IFC and their materials are on site or confirmed; progressive documents (document types with a progressive share) are released per IWP, needed at CWP start - lead + share x CWP duration; no IWP is issued unless all its documents are IFC and its constraints removed; EWP completeness for the next 8 weeks of IWPs is reported monthly per CWP. (DEC-EPCE-0012, agreed, OWNER / IEPC)

- TQ-035 (closed, answered 2026-09-28 by Owner): (1) Accepted: the consortium numbering is the project numbering under ER-17.01; the Owner's EDMS will use it unchanged. (2) The KKS key list is approved for engineering. The Owner's Engineer verifies each key title against the VGB-S-811 key catalogue with the KKS manual review; until then keys stay flagged 'not verified'. (3) MDL accepted as baseline for the Basic Design Package. Review classes accepted with one change: logic diagrams (LOG) incl. cause and effect are safety relevant and are for approval. The MDL is updated monthly with the progress report. (4) AWP definitions accepted. The Owner requires every CWP to be released for construction only when its EWP is complete (all IFC) and its PWP materials are on site or have a confirmed delivery before the planned installation.
- TQ-037 (closed, answered 2026-09-28 by Owner): Accepted as proposed, with the condition that the monthly report shows per CWP the IFC status of the documents needed for the next 8 weeks of IWPs, and that a CWP whose first-IWP documents are not IFC is not started. TQ-035 item (4) is amended accordingly.

2. Path of construction (CWAs)

Seq	CWA	Title	Area (E / N, m)	Structures	Assets	Status	Description
1	CWA-12	Site-wide infrastructure	E 0 to 400 / N 0 to 300	00UZA, 00UZH, 00UZC	13	agreed	Mobilisation, temporary facilities, roads, drainage, fencing, underground services, earthing grid, site lighting

Seq	CWA	Title	Area (E / N, m)	Structures	Assets	Status	Description
2	CWA-01	Power block - GT and HRSG	E 85 to 245 / N 125 to 215	10UMA, 10UHA, 10UHN, 00UBF	32	agreed	GT hall, GT, generator, filter house, HRSG, stack, GT GSU bay, ammonia injection
2	CWA-05	CW pump house and onshore CW	E 120 to 180 / N 0 to 55	00UPC	23	agreed	CW pump house, screens, electro-chlorination, onshore CW culverts and GRP pipes
3	CWA-02	Power block - ST and condenser	E 80 to 175 / N 55 to 125	20UMB, 00UBF	23	agreed	ST hall, ST, generator, condenser, CEPs, ST GSU bay
3	CWA-06	Marine works (offshore)	E 100 to 300 / N -720 to 0	00UPA	0	agreed	Intake head, intake and outfall pipelines, outfall diffuser; works window 1 October - 30 April
4	CWA-03	Electrical building and emergency power	E 20 to 75 / N 100 to 240	00UBA	47	agreed	MV/LV switchgear, UPS/DC, emergency diesel, HVAC plant rooms
4	CWA-07	Water treatment and effluents	E 290 to 395 / N 12 to 110	00UGA	42	agreed	Demolition of the old foundations, SWRO, demineralisation, condensate polishing, tanks, WWT, sanitary
4	CWA-08	BOP utilities	E 180 to 290 / N 55 to 125	00UQA	55	agreed	BFPs, CCW, compressed air, auxiliary boiler, N2, chemical dosing, ammonia storage, fire pumps
4	CWA-11	Control, administration and workshop buildings	E 80 to 210 / N 215 to 295	00UCA, 00UYA, 00USA	10	agreed	Control building with CCR and DCS rooms, administration, workshop and warehouse
5	CWA-04	380 kV GIS switchyard	E 20 to 80 / N 240 to 295	00UAC	1	agreed	GIS building, line gantry (TP-E1)
5	CWA-09	Fuel gas station	E 300 to 395 / N 220 to 295	00UEK	6	agreed	Gas receiving, filtration, fiscal metering (TP-G1)
5	CWA-10	LDO tank farm and unloading	E 215 to 300 / N 220 to 295	00UEG	18	agreed	4 unloading bays, 2 x 3,500 m3 tanks in bund, forwarding and treatment

3. Construction work packages (CWPs)

CWP	Title	Contractor	Start	Finish	EWP ready	EWP float	Last ROS	PWPs (MR)
CWP-01-CV-01	Piling - power block GT/HRSG	Piling contractor	2027-04-19	2027-07-09	2027-03-04	24	2027-02-11	MR-CV-001
CWP-01-CV-02	Foundations - power block GT/HRSG	Civil contractor	2027-05-17	2027-11-12	2027-06-21	15	2027-01-07	MR-CV-002
CWP-01-EL-01	Electrical - power block GT/HRSG	Electrical contractor	2028-02-07	2028-08-04	2027-10-07	93	2027-12-23	MR-EL-002, MR-EL-008, MR-EL-009, MR-EL-012, MR-EL-102
CWP-01-HV-01	HVAC and fire protection - GT hall	HVAC contractor	2027-11-29	2028-03-17	2027-05-27	136	2027-10-07	MR-HV-001, MR-ME-020
CWP-01-IC-01	I&C - power block GT/HRSG	I&C contractor	2028-03-06	2028-08-18	2027-09-29	132	2027-11-16	MR-EL-012, MR-IC-002, MR-IC-003, MR-IC-004, MR-IC-010, MR-IC-101
CWP-01-ME-01	GT, generator and HRSG erection	Mechanical contractor	2027-11-15	2028-07-07	2027-09-06	30	2027-11-15	MR-EL-101, MR-ME-019, MR-ME-021, MR-ME-023, MR-ME-024, MR-ME-101, MR-ME-102, MR-SS-002
CWP-01-PI-01	Piping - power block GT/HRSG	Mechanical contractor	2028-01-10	2028-08-04	2028-03-01	18	2027-12-30	MR-IC-005, MR-ME-022, MR-ME-023, MR-PI-001, MR-PI-002, MR-PI-003, MR-PI-005, MR-PI-006, MR-PI-007
CWP-01-SS-01	GT hall steel, cladding, crane, pipe racks	Steel contractor	2027-08-09	2028-01-07	2027-07-06	37	2027-06-09	MR-SS-001
CWP-02-CV-01	Piling - ST hall and condenser	Piling contractor	2027-04-19	2027-06-25	2027-03-08	20	2027-02-11	MR-CV-001
CWP-02-CV-02	Foundations - ST hall and condenser	Civil contractor	2027-05-17	2027-11-26	2027-06-28	19	2027-01-07	MR-CV-002
CWP-02-EL-01	Electrical - ST island	Electrical contractor	2028-03-27	2028-08-25	2027-11-04	104	2027-12-23	MR-EL-002, MR-EL-008, MR-EL-009, MR-EL-102
CWP-02-IC-01	I&C - ST island	I&C contractor	2028-04-24	2028-09-22	2027-09-27	172	2027-10-20	MR-IC-004, MR-IC-010, MR-IC-101
CWP-02-ME-01	Condenser, ST and generator erection	Mechanical contractor	2028-01-17	2028-08-11	2027-06-15	206	2028-01-10	MR-EL-101, MR-ME-002, MR-ME-021, MR-ME-023, MR-ME-024, MR-ME-103
CWP-02-PI-01	Piping - ST island	Mechanical contractor	2028-02-28	2028-09-22	2028-04-27	12	2027-12-30	MR-IC-005, MR-ME-006, MR-ME-022, MR-PI-001, MR-PI-002, MR-PI-003, MR-PI-005, MR-PI-006, MR-PI-007
CWP-02-SS-01	ST hall steel, cladding, crane	Steel contractor	2027-08-09	2028-01-07	2027-07-06	37	2027-06-09	MR-SS-001
CWP-03-CV-01	Foundations - electrical building	Civil contractor	2027-04-26	2027-07-30	2027-04-20	11	2027-01-07	MR-CV-002
CWP-03-EL-01	MV/LV switchgear, UPS, DC, emergency diesel	Electrical contractor	2027-11-22	2028-03-24	2027-09-15	52	2027-10-21	MR-EL-003, MR-EL-004, MR-EL-005, MR-EL-006, MR-EL-007, MR-EL-008, MR-EL-012
CWP-03-HV-01	HVAC plant and electrical building HVAC	HVAC contractor	2027-11-08	2028-02-11	2027-10-22	26	2027-09-23	MR-HV-001
CWP-03-SS-01	Electrical building	Building contractor	2027-06-21	2028-01-14	2027-05-13	52	-	-
CWP-04-CV-01	Foundations - GIS building and gantry	Civil contractor	2027-05-03	2027-07-23	2027-04-16	15	-	-

CWP	Title	Contractor	Start	Finish	EWP ready	EWP float	Last ROS	PWPs (MR)
CWP-04-EL-01	GIS erection, HV connections, testing	GIS supplier / electrical contractor	2028-02-01	2028-06-19	2027-09-16	102	2028-01-25	MR-EL-001, MR-EL-008
CWP-04-SS-01	GIS building	Building contractor	2027-06-28	2027-11-12	2027-04-23	56	-	-
CWP-05-CV-01	CW pump house and onshore culverts	Civil contractor	2027-04-22	2027-11-17	2027-06-04	13	2027-01-07	MR-CV-002
CWP-05-EL-01	Electrical - CW pump house	Electrical contractor	2028-02-28	2028-06-02	2027-10-08	95	2027-08-16	MR-EL-008
CWP-05-IC-01	I&C - CW pump house	I&C contractor	2028-03-27	2028-06-16	2027-09-08	142	2027-10-20	MR-IC-004, MR-IC-010
CWP-05-ME-01	CW pumps, screens, electro-chlorination	Mechanical contractor	2028-01-17	2028-05-05	2027-06-08	179	2027-12-30	MR-ME-003, MR-ME-004, MR-ME-005
CWP-05-PI-01	CW GRP piping onshore	Mechanical contractor	2027-10-18	2028-03-31	2027-10-08	46	2027-09-08	MR-PI-004
CWP-06-CV-01	Marine works	Marine contractor	2027-10-01	2028-03-30	2027-09-06	25	2027-09-21	MR-CV-003, MR-EL-010
CWP-07-CV-01	Demolition and foundations - water treatment	Civil contractor	2027-05-03	2027-10-01	2027-06-01	10	-	-
CWP-07-EL-01	Electrical - water treatment	Electrical contractor	2028-03-20	2028-07-07	2027-10-19	105	2027-08-16	MR-EL-008
CWP-07-IC-01	I&C - water treatment	I&C contractor	2028-04-17	2028-07-21	2027-09-20	157	2027-10-20	MR-IC-004
CWP-07-ME-01	Water treatment packages and tanks	Mechanical contractor	2028-01-24	2028-06-09	2027-06-03	197	2028-01-13	MR-ME-012, MR-ME-013, MR-ME-014
CWP-07-PI-01	Piping - water treatment	Mechanical contractor	2028-02-21	2028-07-07	2028-03-10	16	2027-07-15	MR-PI-001
CWP-07-SS-01	Water treatment building	Building contractor	2027-07-12	2027-11-26	2027-05-14	51	-	-
CWP-08-CV-01	Foundations - BOP utilities	Civil contractor	2027-06-01	2027-10-18	2027-06-07	9	-	-
CWP-08-EL-01	Electrical - BOP utilities	Electrical contractor	2028-02-07	2028-06-23	2027-09-28	97	2027-08-16	MR-EL-008
CWP-08-IC-01	I&C - BOP utilities	I&C contractor	2028-03-20	2028-07-21	2027-10-04	133	2027-10-20	MR-IC-004
CWP-08-ME-01	BOP utilities equipment	Mechanical contractor	2027-11-29	2028-05-12	2027-08-03	120	2027-11-24	MR-ME-001, MR-ME-007, MR-ME-008, MR-ME-009, MR-ME-010, MR-ME-011, MR-ME-013, MR-ME-017, MR-ME-018, MR-ME-020, MR-ME-023
CWP-08-PI-01	Piping - BOP utilities	Mechanical contractor	2028-01-10	2028-06-23	2028-01-27	27	2027-11-08	MR-IC-005, MR-ME-022, MR-PI-001, MR-PI-003, MR-PI-005, MR-PI-006, MR-PI-007
CWP-08-SS-01	Utility building and pipe racks	Steel contractor	2027-07-27	2027-12-13	2027-06-15	40	2027-06-09	MR-SS-001
CWP-09-CV-01	Foundations - gas station	Civil contractor	2027-09-01	2027-11-23	2027-07-27	25	-	-
CWP-09-EL-01	Electrical - gas station	Electrical contractor	2028-01-24	2028-03-31	2027-08-25	103	2027-08-16	MR-EL-008
CWP-09-IC-01	I&C - gas station	I&C contractor	2028-02-21	2028-04-28	2027-09-09	115	2027-10-20	MR-IC-004
CWP-09-ME-01	Gas station equipment	Mechanical contractor	2027-11-29	2028-02-18	2027-05-20	147	2027-11-18	MR-ME-015
CWP-09-PI-01	Piping - gas station and gas line to the GT	Mechanical contractor	2027-12-27	2028-04-14	2027-12-10	31	2027-07-15	MR-PI-001
CWP-10-CV-01	Bund and tank foundations - LDO	Civil contractor	2027-07-01	2027-11-03	2027-06-23	20	-	-
CWP-10-EL-01	Electrical - LDO	Electrical contractor	2028-02-21	2028-05-12	2027-09-27	97	2027-08-16	MR-EL-008
CWP-10-IC-01	I&C - LDO	I&C contractor	2028-03-20	2028-06-09	2027-09-08	137	2027-10-20	MR-IC-004
CWP-10-ME-01	LDO tanks and skids	Tank contractor	2027-11-01	2028-05-12	2027-05-07	175	2027-10-21	MR-ME-016, MR-ME-017
CWP-10-PI-01	Piping - LDO	Mechanical contractor	2028-01-24	2028-06-09	2028-01-26	28	2027-07-15	MR-PI-001
CWP-11-CV-01	Foundations - control, administration, workshop	Civil contractor	2027-04-26	2027-08-13	2027-04-26	4	-	-
CWP-11-EL-01	Electrical - buildings	Electrical contractor	2027-12-06	2028-03-24	2027-09-07	60	2027-08-16	MR-EL-008
CWP-11-HV-01	HVAC - buildings	HVAC contractor	2027-12-06	2028-03-10	2027-08-06	80	2027-09-23	MR-HV-001
CWP-11-IC-01	DCS, CCR, telecom, CCTV	DCS supplier / I&C contractor	2027-12-20	2028-05-05	2027-09-16	80	2028-03-02	MR-IC-001, MR-IC-006, MR-IC-007, MR-IC-008, MR-IC-009
CWP-11-SS-01	Control, administration and workshop buildings	Building contractor	2027-06-21	2028-02-25	2027-06-21	34	-	-
CWP-12-CV-01	Mobilisation, temporary facilities, site preparation	Civil contractor	2027-01-25	2027-04-16	2027-01-11	9	2027-01-18	MR-CV-002, MR-EL-011
CWP-12-CV-02	Roads, drainage and underground services	Civil contractor	2027-04-19	2028-06-09	2027-06-17	21	-	-
CWP-12-EL-01	Earthing grid and site lighting	Electrical contractor	2027-06-14	2028-05-26	2027-06-10	32	2027-06-03	MR-EL-009
CWP-12-PI-01	Underground piping	Mechanical contractor	2027-08-09	2028-05-12	2027-10-20	8	2027-09-21	MR-EL-010, MR-PI-001

4. Engineering work packages (EWPs)

EWP	CWP	Docs	Driving document	Complete (IFC)	First need	Float	Vendor data of	Vendor data	Float
EWP-01-CV-01	CWP-01-CV-01	4	ALP-EPC-10UMA-CV-FND-0001	2027-03-04	2027-03-22	24	MR-CV-001	2027-01-28	37
EWP-01-CV-02	CWP-01-CV-02	14	ALP-EPC-00UBF-CV-RBR-0001	2027-06-21	2027-04-19	15	MR-CV-002	2027-01-07	72
EWP-01-EL-01	CWP-01-EL-01	11	ALP-EPC-10UHA-EL-ELY-0001	2027-10-07	2028-01-10	93	MR-EL-012	2027-07-07	133
EWP-01-HV-01	CWP-01-HV-01	1	ALP-EPC-10UMA-HV-GAD-0001	2027-05-27	2027-11-01	136	MR-ME-020	2027-03-25	157

EWP	CWP	Docs	Driving document	Complete (IFC)	First need	Float	Vendor data of	Vendor data	Float
EWP-01-IC-01	CWP-01-IC-01	13	ALP-EPC-10UMA-IC-ELY-0001	2027-09-29	2028-02-07	132	MR-EL-012	2027-07-07	153
EWP-01-ME-01	CWP-01-ME-01	14	ALP-IEC-10MBA-ME-PRC-0001	2027-09-06	2027-10-18	30	MR-ME-023	2027-10-13	3
EWP-01-PI-01	CWP-01-PI-01	19	ALP-EPC-10LAE-PI-SUP-0001	2028-03-01	2027-12-13	18	MR-ME-023	2027-10-13	43
EWP-01-SS-01	CWP-01-SS-01	5	ALP-EPC-00UBF-SS-STL-0001	2027-07-06	2027-07-12	37	MR-SS-001	2027-03-03	93
EWP-02-CV-01	CWP-02-CV-01	1	ALP-EPC-20UMB-CV-FND-0001	2027-03-08	2027-03-22	20	MR-CV-001	2027-01-28	37
EWP-02-CV-02	CWP-02-CV-02	5	ALP-EPC-20UMB-HV-GAD-0001	2027-06-28	2027-04-19	19	MR-CV-002	2027-01-07	72
EWP-02-EL-01	CWP-02-EL-01	4	ALP-EPC-20UMB-EL-ELY-0002	2027-11-04	2028-02-28	104	MR-EL-002	2027-04-29	217
EWP-02-IC-01	CWP-02-IC-01	5	ALP-EPC-20UMB-IC-ELY-0001	2027-09-27	2028-03-27	172	MR-IC-010	2027-06-30	193
EWP-02-ME-01	CWP-02-ME-01	5	ALP-M02-20LCB-ME-GAD-0001	2027-06-15	2027-12-20	206	MR-ME-023	2027-10-13	48
EWP-02-PI-01	CWP-02-PI-01	11	ALP-EPC-20LCA-PI-SUP-0001	2028-04-27	2028-01-31	12	MR-ME-022	2027-07-28	133
EWP-02-SS-01	CWP-02-SS-01	3	ALP-EPC-20UMB-SS-STL-0001	2027-07-06	2027-07-12	37	MR-SS-001	2027-03-03	93
EWP-03-CV-01	CWP-03-CV-01	6	ALP-EPC-00UBA-CV-RBR-0001	2027-04-20	2027-03-29	11	MR-CV-002	2027-01-07	57
EWP-03-EL-01	CWP-03-EL-01	31	ALP-EPC-00UBA-EL-ELY-0002	2027-09-15	2027-10-25	52	MR-EL-012	2027-07-07	78
EWP-03-HV-01	CWP-03-HV-01	7	ALP-EPC-00SAA-PI-SUP-0001	2027-10-22	2027-10-11	26	MR-HV-001	2027-03-25	142
EWP-03-SS-01	CWP-03-SS-01	4	ALP-EPC-00UBA-SS-STL-0001	2027-05-13	2027-05-24	52	-		
EWP-04-CV-01	CWP-04-CV-01	6	ALP-EPC-00UAC-CV-RBR-0001	2027-04-16	2027-04-05	15	-		
EWP-04-EL-01	CWP-04-EL-01	11	ALP-EPC-00UAC-EL-ELY-0002	2027-09-16	2028-01-04	102	MR-EL-008	2027-04-12	191
EWP-04-SS-01	CWP-04-SS-01	4	ALP-EPC-00UAC-SS-STL-0002	2027-04-23	2027-05-31	56	-		
EWP-05-CV-01	CWP-05-CV-01	9	ALP-EPC-00UPC-CV-RBR-0001	2027-06-04	2027-03-25	13	MR-CV-002	2027-01-07	55
EWP-05-EL-01	CWP-05-EL-01	4	ALP-EPC-00UPC-EL-ELY-0003	2027-10-08	2028-01-31	95	MR-EL-008	2027-04-12	210
EWP-05-IC-01	CWP-05-IC-01	5	ALP-EPC-00UPC-IC-ELY-0001	2027-09-08	2028-02-28	142	MR-IC-010	2027-06-30	173
EWP-05-ME-01	CWP-05-ME-01	7	ALP-M05-00PBA-EL-WIR-0001	2027-06-08	2027-12-20	179	MR-ME-005	2027-04-12	180
EWP-05-PI-01	CWP-05-PI-01	10	ALP-EPC-00PBA-PI-SUP-0001	2027-10-08	2027-09-20	46	MR-PI-004	2027-02-24	148
EWP-06-CV-01	CWP-06-CV-01	11	ALP-EPC-00UPA-EL-ELY-0001	2027-09-06	2027-09-03	25	MR-CV-003	2027-04-22	96
EWP-07-CV-01	CWP-07-CV-01	5	ALP-EPC-00UGA-HV-GAD-0001	2027-06-01	2027-04-05	10	-		
EWP-07-EL-01	CWP-07-EL-01	4	ALP-EPC-00UGA-EL-ELY-0002	2027-10-19	2028-02-21	105	MR-EL-008	2027-04-12	225
EWP-07-IC-01	CWP-07-IC-01	5	ALP-EPC-00UGA-IC-ELY-0001	2027-09-20	2028-03-20	157	MR-IC-004	2027-05-05	228
EWP-07-ME-01	CWP-07-ME-01	7	ALP-M12-00GBA-EL-WIR-0001	2027-06-03	2027-12-27	197	MR-ME-012	2027-04-08	187
EWP-07-PI-01	CWP-07-PI-01	13	ALP-EPC-00GUA-PI-SUP-0001	2028-03-10	2028-01-24	16	MR-PI-001	2027-02-25	237
EWP-07-SS-01	CWP-07-SS-01	4	ALP-EPC-00UGA-SS-STL-0002	2027-05-14	2027-06-14	51	-		
EWP-08-CV-01	CWP-08-CV-01	5	ALP-EPC-00UQA-HV-GAD-0001	2027-06-07	2027-05-04	9	-		
EWP-08-EL-01	CWP-08-EL-01	4	ALP-EPC-00UQA-EL-ELY-0003	2027-09-28	2028-01-10	97	MR-EL-008	2027-04-12	195
EWP-08-IC-01	CWP-08-IC-01	6	ALP-EPC-00UQA-IC-ELY-0001	2027-10-04	2028-02-21	133	MR-IC-004	2027-05-05	208
EWP-08-ME-01	CWP-08-ME-01	17	ALP-M11-00QCA-ME-GAD-0001	2027-08-03	2027-11-01	120	MR-ME-023	2027-10-13	13
EWP-08-PI-01	CWP-08-PI-01	25	ALP-EPC-00PGA-PI-SUP-0001	2028-01-27	2027-12-13	27	MR-ME-022	2027-07-28	98
EWP-08-SS-01	CWP-08-SS-01	3	ALP-EPC-00UQA-SS-STL-0001	2027-06-15	2027-06-29	40	MR-SS-001	2027-03-03	84
EWP-09-CV-01	CWP-09-CV-01	8	ALP-EPC-00UEK-HS-GAD-0001	2027-07-27	2027-08-04	25	-		
EWP-09-EL-01	CWP-09-EL-01	4	ALP-EPC-00UEK-EL-CBL-0001	2027-08-25	2027-12-27	103	MR-EL-008	2027-04-12	185
EWP-09-IC-01	CWP-09-IC-01	5	ALP-EPC-00UEK-IC-ELY-0001	2027-09-09	2028-01-24	115	MR-IC-004	2027-05-05	188
EWP-09-ME-01	CWP-09-ME-01	3	ALP-M15-00EKA-EL-WIR-0001	2027-05-20	2027-11-01	147	MR-ME-015	2027-03-25	157
EWP-09-PI-01	CWP-09-PI-01	5	ALP-EPC-00EKC-PI-SUP-0001	2027-12-10	2027-11-29	31	MR-PI-001	2027-02-25	197
EWP-10-CV-01	CWP-10-CV-01	5	ALP-EPC-00UEG-CV-RBR-0001	2027-06-23	2027-06-03	20	-		
EWP-10-EL-01	CWP-10-EL-01	4	ALP-EPC-00UEG-EL-ELY-0002	2027-09-27	2028-01-24	97	MR-EL-008	2027-04-12	205
EWP-10-IC-01	CWP-10-IC-01	4	ALP-EPC-00UEG-IC-ELY-0001	2027-09-08	2028-02-21	137	MR-IC-004	2027-05-05	208
EWP-10-ME-01	CWP-10-ME-01	3	ALP-M16-00EGA-ME-GAD-0001	2027-05-07	2027-10-04	175	MR-ME-017	2027-05-06	107
EWP-10-PI-01	CWP-10-PI-01	7	ALP-EPC-00EGC-PI-SUP-0001	2028-01-26	2027-12-27	28	MR-PI-001	2027-02-25	217
EWP-11-CV-01	CWP-11-CV-01	13	ALP-EPC-00UCA-HV-GAD-0002	2027-04-26	2027-03-29	4	-		
EWP-11-EL-01	CWP-11-EL-01	6	ALP-EPC-00UCA-EL-ELY-0002	2027-09-07	2027-11-08	60	MR-EL-008	2027-04-12	150
EWP-11-HV-01	CWP-11-HV-01	2	ALP-EPC-00UCA-PI-PPL-0001	2027-08-06	2027-11-08	80	MR-HV-001	2027-03-25	162
EWP-11-IC-01	CWP-11-IC-01	17	ALP-EPC-00UCA-IC-ELY-0001	2027-09-16	2027-11-22	80	MR-IC-006	2027-07-26	85
EWP-11-SS-01	CWP-11-SS-01	12	ALP-EPC-00UYA-SS-STL-0001	2027-06-21	2027-05-24	34	-		
EWP-12-CV-01	CWP-12-CV-01	3	ALP-EPC-00UZA-PI-LAY-0001	2027-01-11	2027-01-18	9	MR-CV-002	2027-01-07	7
EWP-12-CV-02	CWP-12-CV-02	10	ALP-EPC-00UZD-CV-FND-0001	2027-06-17	2027-03-22	21	-		
EWP-12-EL-01	CWP-12-EL-01	8	ALP-EPC-00UZD-EL-ELY-0001	2027-06-10	2027-05-17	32	MR-EL-009	2027-02-25	57
EWP-12-PI-01	CWP-12-PI-01	12	ALP-EPC-00SGA-PI-ISO-0001	2027-10-20	2027-07-12	8	MR-EL-010	2027-07-06	64

5. Procurement work packages (PWPs / MRs)

MR	Title	Type	Supplier	MRQ IFC	PO	Vendor data	On site	Needed	First CWP	Float
MR-CV-001	Piling works	subcontract	-	2026-11-05	2027-01-14	2027-01-28	2027-02-11	2027-04-19	CWP-01-CV-01	47
MR-CV-002	Civil and building works	subcontract	-	2026-11-05	2026-12-24	2027-01-07	2027-01-07	2027-01-25	CWP-12-CV-01	12
MR-CV-003	Marine works	subcontract	-	2026-11-05	2027-03-11	2027-04-22	2027-07-29	2027-10-01	CWP-06-CV-01	46
MR-EL-001	380 kV GIS	equipment	-	fixed	2026-12-15	2027-03-09	2028-01-25	2028-02-01	CWP-04-EL-01	5
MR-EL-002	Unit auxiliary transformers	equipment	-	2026-11-05	2027-02-18	2027-04-29	2027-12-23	2028-02-07	CWP-01-EL-01	32
MR-EL-003	MV switchgear 10.5 kV	equipment	-	2026-11-05	2027-01-14	2027-03-11	2027-10-21	2027-11-22	CWP-03-EL-01	22
MR-EL-004	LV transformers	equipment	-	2026-11-26	2027-03-02	2027-04-13	2027-09-14	2027-11-22	CWP-03-EL-01	49
MR-EL-005	LV switchboards and MCCs	equipment	-	2026-11-05	2027-02-04	2027-04-01	2027-09-30	2027-11-22	CWP-03-EL-01	37
MR-EL-006	Emergency diesel generator	equipment	-	2026-11-05	2027-01-14	2027-03-11	2027-10-21	2027-11-22	CWP-03-EL-01	22
MR-EL-007	UPS, batteries and DC systems	equipment	-	2026-11-26	2027-03-10	2027-04-21	2027-09-22	2027-11-22	CWP-03-EL-01	43
MR-EL-008	Power and control cables	bulk	-	2027-01-13	2027-03-15	2027-04-12	2027-08-16	2027-11-22	CWP-03-EL-01	70
MR-EL-009	Cable trays, earthing and lighting materials	bulk	-	2026-12-10	2027-01-28	2027-02-25	2027-06-03	2027-06-14	CWP-12-EL-01	7
MR-EL-010	Cathodic protection (marine structures, buried piping and tanks)	equipment	-	2027-03-09	2027-05-11	2027-07-06	2027-09-21	2027-11-01	CWP-12-PI-01	29
MR-EL-011	Construction power supply (RMU, temporary distribution)	equipment	-	fixed	2026-11-16	2026-12-07	2027-01-18	2027-01-25	CWP-12-CV-01	5
MR-EL-012	Electrical and I&C installation (subcontract)	subcontract	-	2027-03-24	2027-06-09	2027-07-07	2027-06-09	2027-11-22	CWP-03-EL-01	118
MR-EL-101	Generators, excitation, GCB and busducts (IEC)	iec supply	IEC	fixed	2026-11-02	2027-01-25	2027-11-08	2027-11-15	CWP-01-ME-01	5
MR-EL-102	Generator step-up transformers (IEC)	iec supply	IEC	fixed	2026-11-02	2027-01-11	2027-11-29	2028-02-07	CWP-01-EL-01	50
MR-HV-001	HVAC plant and equipment	equipment	-	2026-11-05	2027-01-28	2027-03-25	2027-09-23	2027-11-08	CWP-03-HV-01	32
MR-IC-001	Plant DCS	equipment	-	2026-11-05	2027-01-21	2027-04-01	2027-11-25	2027-12-20	CWP-11-IC-01	17
MR-IC-002	Continuous emission monitoring system	equipment	-	2026-11-05	2027-03-19	2027-05-14	2027-11-12	2028-03-06	CWP-01-IC-01	81
MR-IC-003	Steam/water analysis system	equipment	-	2026-11-05	2027-03-23	2027-05-18	2027-11-16	2028-03-06	CWP-01-IC-01	79
MR-IC-004	Field instruments	bulk	-	2026-12-10	2027-03-24	2027-05-05	2027-10-20	2028-02-21	CWP-09-IC-01	88
MR-IC-005	Control valves	bulk	-	2026-12-10	2027-03-15	2027-04-26	2027-11-08	2028-01-10	CWP-01-PI-01	45
MR-IC-006	Fire detection and alarm system	equipment	-	2027-03-29	2027-05-31	2027-07-26	2027-11-01	2027-12-20	CWP-11-IC-01	35
MR-IC-007	Telecom, CCTV, access control and perimeter security	equipment	-	2027-03-22	2027-05-24	2027-07-19	2027-10-25	2027-12-20	CWP-11-IC-01	40
MR-IC-008	BOP safety instrumented system (IEC 61511)	equipment	-	2027-02-25	2027-04-29	2027-07-08	2027-11-11	2027-12-20	CWP-11-IC-01	27
MR-IC-009	Operator training simulator, historian and performance monitoring	equipment	-	2027-02-25	2027-05-13	2027-08-05	2028-03-02	2028-04-10	CWP-11-IC-01	27
MR-IC-010	Instrument installation materials (tubing, fittings, junction boxes, supports)	bulk	-	2027-04-14	2027-06-02	2027-06-30	2027-09-08	2028-03-06	CWP-01-IC-01	128
MR-IC-101	Turbine control system (IEC)	iec supply	IEC	fixed	2026-11-02	2027-01-25	2027-08-23	2028-03-06	CWP-01-IC-01	140
MR-ME-001	Boiler feed pumps	equipment	-	2026-11-05	2027-01-14	2027-03-11	2027-11-18	2027-11-29	CWP-08-ME-01	7
MR-ME-002	Condensate extraction pumps	equipment	-	2026-11-05	2027-02-22	2027-04-19	2027-11-29	2028-01-17	CWP-02-ME-01	35
MR-ME-003	CW pumps	equipment	-	2026-11-05	2027-01-14	2027-03-25	2027-12-30	2028-01-17	CWP-05-ME-01	12
MR-ME-004	Travelling band screens and trash rakes	equipment	-	2026-11-05	2027-02-12	2027-04-09	2027-11-19	2028-01-17	CWP-05-ME-01	41
MR-ME-005	Electro-chlorination package	equipment	-	2026-11-05	2027-02-15	2027-04-12	2027-11-22	2028-01-17	CWP-05-ME-01	40
MR-ME-006	Condenser tube cleaning system	equipment	-	2026-11-05	2027-03-17	2027-05-12	2027-11-10	2028-02-28	CWP-02-PI-01	78
MR-ME-007	Closed cooling water heat exchangers, pumps, tank	equipment	-	2026-11-05	2027-02-18	2027-04-15	2027-10-14	2027-11-29	CWP-08-ME-01	32
MR-ME-008	Air compressors and dryers	equipment	-	2026-11-05	2027-02-18	2027-04-15	2027-10-14	2027-11-29	CWP-08-ME-01	32
MR-ME-009	Auxiliary boiler	equipment	-	2026-11-05	2027-01-14	2027-03-25	2027-11-18	2027-11-29	CWP-08-ME-01	7
MR-ME-010	Nitrogen, hydrogen and CO2 supply	equipment	-	2027-03-30	2027-05-18	2027-06-29	2027-10-19	2027-11-29	CWP-08-ME-01	29
MR-ME-011	Chemical dosing skid	equipment	-	2027-03-31	2027-05-12	2027-06-23	2027-11-24	2027-11-29	CWP-08-ME-01	3
MR-ME-012	Water treatment package (SWRO, demin, condensate polishing)	equipment	-	2026-11-05	2027-01-28	2027-04-08	2028-01-13	2028-01-24	CWP-07-ME-01	7
MR-ME-013	Shop-built tanks and demin forwarding pumps	equipment	-	2026-11-05	2027-01-22	2027-03-05	2027-08-06	2027-11-29	CWP-08-ME-01	81
MR-ME-014	Waste water and sanitary treatment packages	equipment	-	2026-11-05	2027-01-28	2027-03-25	2027-09-23	2028-01-24	CWP-07-ME-01	87
MR-ME-015	Gas receiving and metering station	equipment	-	2026-11-05	2027-01-14	2027-03-25	2027-11-18	2027-11-29	CWP-09-ME-01	7
MR-ME-016	LDO unloading and forwarding / treatment skids	equipment	-	2026-11-05	2027-01-14	2027-03-11	2027-10-21	2027-11-01	CWP-10-ME-01	7
MR-ME-017	Field-erected storage tanks (API 650): LDO storage and fire water	subcontract	-	2026-11-26	2027-03-25	2027-05-06	2027-07-01	2027-11-01	CWP-10-ME-01	87

MR	Title	Type	Supplier	MRQ IFC	PO	Vendor data	On site	Needed	First CWP	Float
MR-ME-018	Aqueous ammonia storage and forwarding	equipment	-	2026-11-05	2027-02-22	2027-04-19	2027-10-18	2027-11-29	CWP-08-ME-01	30
MR-ME-019	HRSG blowdown and drain tanks	equipment	-	2026-11-05	2027-02-15	2027-03-29	2027-08-30	2027-11-15	CWP-01-ME-01	55
MR-ME-020	Fire pumps and fire protection systems	equipment	-	2026-11-05	2027-01-28	2027-03-25	2027-10-07	2027-11-29	CWP-01-HV-01	37
MR-ME-021	EOT cranes	equipment	-	2026-11-05	2027-01-14	2027-03-11	2027-10-21	2027-11-15	CWP-01-ME-01	17
MR-ME-022	Painting and insulation (subcontract)	subcontract	-	2027-04-28	2027-06-30	2027-07-28	2027-06-30	2028-01-10	CWP-01-PI-01	138
MR-ME-023	Mechanical and piping erection (subcontract)	subcontract	-	2027-06-30	2027-09-15	2027-10-13	2027-09-15	2027-11-15	CWP-01-ME-01	43
MR-ME-024	Heavy transport, barge landing and marine logistics (subcontract)	subcontract	-	2027-06-28	2027-08-30	2027-09-27	2027-08-30	2027-11-15	CWP-01-ME-01	55
MR-ME-101	Gas turbine package incl. auxiliaries (IEC)	iec supply	IEC	fixed	2026-11-02	2027-01-25	2027-11-15	2027-11-15	CWP-01-ME-01	0
MR-ME-102	HRSG incl. SCR (IEC)	iec supply	IEC	fixed	2026-11-02	2027-01-25	2027-11-15	2027-11-15	CWP-01-ME-01	0
MR-ME-103	Steam turbine and condenser (IEC)	iec supply	IEC	fixed	2026-11-02	2027-02-08	2028-01-10	2028-01-17	CWP-02-ME-01	5
MR-PI-001	Piping bulk materials (carbon steel, stainless)	bulk	-	2026-12-10	2027-01-28	2027-02-25	2027-07-15	2027-08-09	CWP-12-PI-01	17
MR-PI-002	Alloy piping P91 / P22 (main steam, reheat)	bulk	-	2026-12-10	2027-02-11	2027-03-25	2027-12-30	2028-01-10	CWP-01-PI-01	7
MR-PI-003	Valves (manual and check)	bulk	-	2026-12-29	2027-03-15	2027-04-26	2027-10-11	2028-01-10	CWP-01-PI-01	65
MR-PI-004	GRP CW pipes and fittings	bulk	-	2026-11-05	2027-01-13	2027-02-24	2027-09-08	2027-10-18	CWP-05-PI-01	28
MR-PI-005	Pipe supports, spring hangers and snubbers	bulk	-	2027-04-01	2027-05-27	2027-07-08	2027-10-07	2028-01-10	CWP-01-PI-01	67
MR-PI-006	Piping specialty items (strainers, steam traps, expansion joints, sight glasses)	bulk	-	2026-12-10	2027-04-05	2027-05-17	2027-08-16	2028-01-10	CWP-01-PI-01	105
MR-PI-007	Safety and relief valves	bulk	-	2026-12-10	2027-04-01	2027-05-27	2027-09-09	2028-01-10	CWP-01-PI-01	87
MR-SS-001	Structural steel supply and fabrication	subcontract	-	2026-11-12	2027-02-03	2027-03-03	2027-06-09	2027-07-27	CWP-08-SS-01	34
MR-SS-002	Stack 65 m with silencer	subcontract	-	2026-11-12	2027-02-02	2027-03-30	2027-09-28	2027-11-15	CWP-01-ME-01	34

6. Release rules and IWPs

- A CWP is released when the documents of its first IWPs are IFC and their materials are on site or have a confirmed delivery; no IWP is issued to the field unless all its documents are IFC and its constraints are removed; the EWP completeness for the next 8 weeks of IWPs is reported monthly per CWP (TQ-037, amending TQ-035).
- Documents of progressive types (isometrics, supports, schematics, loop diagrams, reinforcement, equipment foundations ...) are released to the later IWPs of the CWP: needed at CWP start - lead + share x CWP duration.
- The engineering_plan engine reports EWP float (smallest float of its documents), vendor data float and PWP float (on site before the first CWP start) at every run; negative float is a warning to be resolved by re-sequencing, expediting or a TQ before the plan is re-issued.
- IWPs are prepared by the construction contractors from the released CWP: scope of 1-2 weeks for one crew, with the IFC documents, material pick list (from the PWPs), permits, scaffolding and equipment; an IWP is issued to the field only when all its constraints are removed.
- Plant assets carry cwa / cwp / mr; documents carry ewp / mr; construction progress is reported per CWP (activity percent complete) and rolls up to the level-3 schedule.

Check results (engine)

111 OK, 18 INFO, 0 WARN (checks: AWP, EWP float, EWP vendor data, PWP float, agreement, coverage CWP, coverage EWP). WARN must be resolved before the next issue; INFO is noted.

Item	Check	Result	Detail
-	agreement	OK	kks_key: 128 of 128 agreed
-	agreement	OK	cwa: 12 of 12 agreed
-	agreement	OK	cwp: 59 of 59 agreed
-	agreement	OK	ewp: 59 of 59 agreed
-	agreement	OK	mr: 65 of 65 agreed
EWP-08-CV-01	EWP float	INFO	IFC 2027-06-07 (ALP-EPC-00UQA-HV-GAD-0001), needed 2027-05-04 for CWP-08-CV-01 start 2027-06-01: float 9 wd
EWP-11-CV-01	EWP float	INFO	IFC 2027-04-26 (ALP-EPC-00UCA-HV-GAD-0002), needed 2027-03-29 for CWP-11-CV-01 start 2027-04-26: float 4 wd

Item	Check	Result	Detail
EWP-12-CV-01	EWP float	INFO	IFC 2027-01-11 (ALP-EPC-00UZA-PI-LAY-0001), needed 2027-01-18 for CWP-12-CV-01 start 2027-01-25: float 9 wd
EWP-12-PI-01	EWP float	INFO	IFC 2027-10-20 (ALP-EPC-00SGA-PI-ISO-0001), needed 2027-07-12 for CWP-12-PI-01 start 2027-08-09: float 8 wd
MR-EL-001	PWP float	INFO	PO 2026-12-15, on site 2028-01-25, needed 2028-02-01 (CWP-04-EL-01): float 5 wd
MR-EL-009	PWP float	INFO	PO 2027-01-28, on site 2027-06-03, needed 2027-06-14 (CWP-12-EL-01): float 7 wd
MR-EL-011	PWP float	INFO	PO 2026-11-16, on site 2027-01-18, needed 2027-01-25 (CWP-12-CV-01): float 5 wd
MR-EL-101	PWP float	INFO	PO 2026-11-02, on site 2027-11-08, needed 2027-11-15 (CWP-01-ME-01): float 5 wd
MR-ME-001	PWP float	INFO	PO 2027-01-14, on site 2027-11-18, needed 2027-11-29 (CWP-08-ME-01): float 7 wd
MR-ME-009	PWP float	INFO	PO 2027-01-14, on site 2027-11-18, needed 2027-11-29 (CWP-08-ME-01): float 7 wd
MR-ME-011	PWP float	INFO	PO 2027-05-12, on site 2027-11-24, needed 2027-11-29 (CWP-08-ME-01): float 3 wd
MR-ME-012	PWP float	INFO	PO 2027-01-28, on site 2028-01-13, needed 2028-01-24 (CWP-07-ME-01): float 7 wd
MR-ME-015	PWP float	INFO	PO 2027-01-14, on site 2027-11-18, needed 2027-11-29 (CWP-09-ME-01): float 7 wd
MR-ME-016	PWP float	INFO	PO 2027-01-14, on site 2027-10-21, needed 2027-11-01 (CWP-10-ME-01): float 7 wd
MR-ME-101	PWP float	INFO	PO 2026-11-02, on site 2027-11-15, needed 2027-11-15 (CWP-01-ME-01): float 0 wd
MR-ME-102	PWP float	INFO	PO 2026-11-02, on site 2027-11-15, needed 2027-11-15 (CWP-01-ME-01): float 0 wd
MR-ME-103	PWP float	INFO	PO 2026-11-02, on site 2028-01-10, needed 2028-01-17 (CWP-02-ME-01): float 5 wd
MR-PI-002	PWP float	INFO	PO 2027-02-11, on site 2027-12-30, needed 2028-01-10 (CWP-01-PI-01): float 7 wd